Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

No. **st & Final** (For other Works) Date.....20.....

Division : DD **Sub Division : SHETTYHALLI**

Bill Received No.....Date..... Cash Book Voucher No.....Dated.....

Scheduled Docket No..... Head of Account.....

Name of work : (as per Sanctioned Estimate) **CONSTRUCTION OF RCC DRAIN IN 4TH AND 5TH CROSS ROAD NORTH SIDE AT PRASHANTHA NAGARA IN WARD NO.13 SHETTY HALLI SUB DIVISION.**

Name of Contractor and full address : **SRI.J.C.RAMACHANDRA**

Reference to agreement No **EE/DD/WO/80/2015-16**..... Date: **24.03.2016**

Certified that the measurement were taken by me on ..... and recorded on Page No..... of measurement Book No..... and that the work is satisfactorily executed.

Contractor Officer-in-charge of work

Certified that the measurement were checked by me on 25/6/16 and found correct The work is satisfactorily executed.

Certified that the quantities of material shown in column 3 of Account if have been actually brought to the of work and the contractor has not previously received any advance on this security. These Materials are of an imperishable nature and are all required by the contractor for immediate use on the working connection with items for which rates for finished work have been agreed upon. A formal agreement signed and executed by the contractor is recorded in the office.

JOB CODE NO : 013-16-000007

If Memorandum of Payment **Sub-Division Office**

			AMOUNT
1.	Total value of work done or supplies made as per Account with in	.....	
2.	Deduct amount to be held in reserve being .....percent Rs.....	.....	
3.	Balance	.....	
4.	Deduct Payments	.....	
	a) Amount of Previous Payment as in the Office cash BoxVr. No.....Dated.....S.D.No.....	.....	
	b) Payments.....cost of store or other materials supplied Now Made Recovery of amount Creditable to his / other work Amount paid on this bill by cheque / cash.		
5.	Balance being unpaid value of work done held in reserve	Total	
6.	Deduct cash advance made on the Office Cash Book Vr. No..... Dated..... less adjustment.		
7.	Net amount due to or from contractor Unadjustment Items	.....	
8.	Advance to contractor for materials brought site (as detailed) within value of Government materials supplied		
		Total Amount adjusted	

Contractor's Signature

Received Rs.....in words.....

.....

.....by cash and by adjustment

at Payment as per memorandum. (For use in the Office)

(In final settlement of demand)

Witnesses :

1.

2.

Stamp

Dated..... Signature of Contractor

Paid by me by cheque No.....Dated : .....

Cash Rs.....Dated :.....

Initials of Officer making payment **Executive Engineer**

Sl No	Description	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate	Cost	Qty	Cost	
1	Earthwork excavation by manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clodscomplete as per specfication 8s as per direction of Engineer-in-charge	Cum			307.76	75.00	23,082.00	307.76	23,082.00	
2	Providing and laying in position plain cement concrete of nominal mix M 10 with OPC cement @ 220kgs, with 40mm and down size graded granite metal machine mixed, concrete laid in layers not exceeding 15cms thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curingcomplete as per specfication & as per direction of Engineer-in-charge	Cum			64.94	4,658.00	3,02,491.00	64.94	3,02,491.00	
3	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with with 20mm and down size graded granite metal, coarse aggregate @ 0.69 cum and fine aggregates @ .460cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafairmed -2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings,pedastals.retaining walls, staircase, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing,complete as per specfication & as per direction of Engineer-in-charge	Cum			189.17	5,513.00	10,42,894.00	189.17	10,42,894.00	
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specfication & as per direction of Engineer-in-charge	Qtl			113.50	6,413.00	7,27,876.00	113.50	7,27,876.00	
6	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walss at any thickness,including attached pilasters,buttresses, plinth and string courses cost of all materials, labour complete as per specification	Sqm			931.40	272.00	2,53,341.00	931.40	2,53,341.00	
7	Providing & laying reinforeced cement precast slabs of mix CC 1:11/2:3 using 20mm & down size graded Granite metal using HYSD 10mm dia steel @ 100mm c/c both ways 8s complete as per specfication & as per direction of Engineer in-charge	Sqm			49.68	1,450.00	72,036.00	49.68	72,036.00	
8	Disposal of debris to the final place of disposal with all lead and lift and as direction complete as per specfication 8s as per direction of Engineer-in-charge	Cum			307.76	75.00	23,082.00	307.76	23,082.00	
	TOTAL						**24,44,802.00**		**24,44,802.00**	

Certificate

1 This is to certify that the Contractor has cleared the debries from the work spot.
2 The Contractor has used his own vehicle for conveying the debries.
3 There are no departmental issues for the above work.

Rupees.....

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೈಕ್ಷಣಿಕ ಉಪವಿಭಾಗ ಮಾನ್ಯ ಶಂಖ
ಬೃಹತ್ ಬೆಂಗಳೂರು ನಾಗರಿಕ ಪಾಲಿಕೆ
ಎಸ್ ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು